# SWPPP Information

# <u>Schedule of Events</u> 1. Install silt fencina.

- Install stabilized construction exit. Clear and grub.
- 4. Rough grading.
- 5. Install utilities. Construct roadways

Complete grading and install permanent seeding. 8. When all construction activity is completed and the site is stabilized, remove silt fence and re-seed any areas disturbed during construction and assure a healthy ground cover.

## Areas of Disturbance

<u>Structural Controls</u> Temporary stabiliztion ~ areas where construction activity temporarily ceases for at least 21 days will be stabilized with temporary seed no later than 14 days from the last construciton activity in that area. All proposed fill material will be seeded.

Silt fence and/or hay bales will be installed at all outfalls, areas where water runs off th site; inlets under construction will have silt fencing or hay bales placed around the perimeter of the inlet all constructed inlets will have sandbags placed in front of the throat to collect sediment but allow flow of water into the inlet.

Storm Water Management Storm water drainage will be controlled by existing grass—lined drainage ditches. All areas affected by construction will be fine graded and have permanent seeding. The remainder of the area will remain in its natural state.

### <u>Offsite Vehicle Tracking</u>

A stabilized construction exit(s) will be established as shown on the plan to help reduce vehicle tracking of sediments. The paved street adjacent to the site exit will be swept to remove any excess mud, dirt, or rock tracked from the site. Dump trucks hauling material from the construction site will be covered with a tarpulin.

## <u>Certification of Compliance with State and Local Regulations</u>

This stormwater pollution prevention plan reflects the city's/state's requirements for storm water management, erosion, and sediment control. To ensure compliance, this plan was prepared in accordance with the city's drainage policy.

(FM 1179) on the Brazos Christian School Site in Bryan, Texas. The site is located at North Latitude 30°36'54" and West Longitude 96°24'10". The site activity will consist of the construction of buildings and parking for an expansion to the existing school facilities. The only source of pollution is the erosion of exposed soil. Storm water from the site flow into Turkey Creek. The Contractor is responsible for containing all sediment on-site by utilizing siltation control devices, washdown areas, or seeding and sodding applications. It is the responsibility of the Contractor to utilize whatever techniques that are necessary to prevent erosion from this construction.

- controls shall be installed.
- are consistently installed and properly maintained.

- the Engineer for any substitution.
- lines or other paved areas.
- procedures with the Bryan Texas Utilities (BTU)
- will be this work.







PAVEMENT SECTION

Ň & S

10000477-SP-Phase 4.dmg

Firm Registration No. F-458

(979) 823-1000