

**Commerce Street Reconstruction
Project Completeness - July 2024
(By Contract Value)**



Item Description	Previous Month	Current Month	Change
	% Complete June	% Complete July	
General Items	80.4%	81.0%	0.6%
Demolition	81.3%	81.3%	0.0%
Street Paving	26.9%	29.7%	2.8%
Pavement Markings & Signage	0.0%	0.0%	0.0%
Sidewalk	22.4%	28.3%	5.9%
Storm Sewer System	74.2%	97.2%	23.0%
Water Line	93.0%	93.3%	0.3%
Sanitary Sewer	100.0%	100.0%	0.0%
Storm Water Pollution Prevention Plans	30.3%	30.3%	0.0%
Overall Project Completeness	64.5%	70.1%	5.5%