

Stormwater Inspection Report



General Information									
Project Name: TPDES Permit #:									
Oper	ator Name:	Operator Phone:							
Site Information									
NOI posted: ☐Yes ☐No ☐N/A SWP3 Onsite: ☐Yes ☐No ☐ N/A									
Sm./Lg. Site Notice posted: □Yes □No □N/A E		osion Control: □Yes □No □ N/A							
Best Management Practices (BMPs) Current Phase (Circle One):		1	2	3	4 5				
Phase 1 – Pre-Construction (limited ground disturbance, no tract equipment)									
1.	Are silt retention device installed (i.e. silt fencing, check da	ams) and maintained?	□Yes	□No	□NR	□N/A			
2.	Are portable toilets properly located (i.e. out of flow lines, away from inlets and within a containment area)?		□Yes	□No	□NR	□N/A			
3.	Are storm drain inlets (new/existing) properly protected (i.e.	Are storm drain inlets (new/existing) properly protected (i.e. screens, socks)?		□No	□NR	□N/A			
4.	Are washout (e.g., paint, stucco, concrete) facilities available, clearly marked, and maintained?		□Yes	□No	□NR	□N/A			
5.	Are natural resource areas (e.g., floodplain, streams, wetlands, mature trees, etc.) and limits of construction protected with barriers or fences?		□Yes	□No	□NR	□N/A			
Phase 2 – Detention Facilities Installation Preceding Phase(s) Complete			l/Adequ	ate?	□Yes	□No			
6.	Are temporary construction exit(s)/entrance(s) installed?		□Yes	□No	□NR	□N/A			
7.	Are waste receptacles located on site?		□Yes	□No	□NR	□N/A			
8.	Is sediment basin installed (if ≥ 10 ac)?		□Yes	□No	□NR	□N/A			
9.	Are material storage procedures/areas adequately implemented and identified?		□Yes	□No	□NR	□N/A			
10.	Are materials that are potential stormwater contaminants stored inside or under cover?		□Yes	□No	□NR	□N/A			
11.	Is rough grade detention pond functioning and outlet installed?		□Yes	□No	□NR	□N/A			
12.	Slope protection measures installed?		□Yes	□No	□NR	□N/A			
13.	Visual inspection of down-stream discharge shows no litter/tra	ash, construction debris or materials?	□Yes	□No	□NR	□N/A			
Phase 3 – Full Clearing/Grading Preceding Phase(s) Complete		l/Adequ	ate?	□Yes	□No				
14.	Are dust control measures used (i.e. watering)?		□Yes	□No	□NR	□N/A			
15.	Is street sweeping occurring as required?		□Yes	□No	□NR	□N/A			
16.	Does rough grade properly drain to pond?		□Yes	□No	□NR	□N/A			
17.	Are temporary stabilization measures used (i.e. hay bales, sod, watering)?		□Yes	□No	□NR	□N/A			



Stormwater Inspection Report



18.	Are vehicle/equipment fueling, cleaning and maintenance areas clean, free of spills or leaks and protected from run-on and run-off?	d □Yes	□No	□NR	□N/A			
Phase 4 – Infrastructure & Drainage System Preceding Phase(s) Completed/Adequate? □Yes □No								
19.	Are all inactive slopes and disturbed areas properly vegetated?	□Yes	□No	□NR	□N/A			
20.	Are on-site utilities installed?	□Yes	□No	□NR	□N/A			
21.	Are non-stormwater discharges (e.g., wash water, dewatering) properly directed to ditches?	□Yes	□No	□NR	□N/A			
Phase 5 – Site Development/Flat Work Preceding Phase(s) Completed/Adequate?								
22.	Are washout areas utilized?	□Yes	□No	□NR	□N/A			
23.	Are roof gutters properly tied to storm drain system (i.e. at grade or underground) per approved plans?	□Yes	□No	□NR	□N/A			
24.	Is site free of trash/litter?	□Yes	□No	□NR	□N/A			
Phase 6 – Final Stabilization Preceding Phase(s) Complete			iate?	□Yes	□No			
25.	Are storm sewer system inlets/junction boxes clear of silt and construction debris?	□Yes	□No	□NR	□N/A			
26.	Is 70% vegetation cover established?	□Yes	□No	□NR	□N/A			
27.	Are temporary erosion controls removed (i.e. silt fence, etc.)?	□Yes	□No	□NR	□N/A			
Notes:								
"								
Inspector name: Date/Time:								